

## Appendix 1

Resurfacing Programme 2022/2023					
Ward	Route	Road Name / Description	Length m	Width m	Area m <sup>2</sup>
13	U3820	Bruce Gardens (East End)	540	7.5	4050
14		Wells Street	150	8.5	1275
14		Margaret Street	80	6.5	520
14	U4610	Carsegate Road (South)	200	7.2	1440
15	U3832	Cauldeen Road (part)	250	6	1500
15		Drumfield Road	85	5	425
15	C1040	Torbreck Link to Dores Road	300	3.2	960
16	U3860	Diriebught Road (School-Midmills Rd)	320	6	1920
16		Seafield Road (Phase 2)	200	6	1200
16		Harbour Road (Approach to Longman Road R/A)	80	10	800
17	B9039	Ardesier Cheese factory jct	200	6	1200
17		Croy Village - Croy towards New Tornagrain	100	5.5	550
17		Old Tornagrain to Cantray	500	3.5	1750
19	U1128	Tower Brae South	470	3.5	1645
19	C1121	Tomatin - Coignafearn (Various)(Phase 1)	1000	3.2	3200
19	B861	Leys Castle (On Hill)			
19		Tomfat Woods (Edge Strengthening)(Phase 1)			
12	C1108	Kiltarlity Village (Major Patching)			
12		Oich Road, Fort Augustus	130	6.5	845
12		Englishton Muir	320	3.5	1120
12		Shore Street, Beauly	50	6	300
12	B852	Chapel Bridge-Foyers (sections)	200	5	1000
12	B852	Boleskine - Foyers Hotel	500	4	2000
12		Teandalloch Crossroads	500	3.5	1750
12	B851	Daviot to Inverarnie Major Patching			
12	B861	North of Balnafoich Cross Roads	600	5.5	3300
12	U1423	Tomich Village	500	3.2	1600
12	C110	Glen Affric ( 2 sections - Dog Falls)	600	3.5	2100
12	U3148	Aultvaich (Beauly) part	200	3	600

## Appendix 2

### Lochaber Resurfacing Proposals at 12/11/2021

#### Schemes to be carried out by Breedon Surfacing Ltd

Route	Scheme name / location	Grid Ref		Length	Ave width	Area	Contractor	Programme
		Start	End					
A861	Mingarry A	168283/7 69250	168345/7 69316	178	4.6	819	Breedon	Apr-22
	Mingarry B- (Glenmoidart Hill- Dalilea Jt)	172339/7 70565	171980/7 70092	408	4.8	1958	Breedon	Apr-22
A861	Mingarry B- (Glenmoidart Hill- Dalilea Jt)	172339/7 70565	171980/7 70092	408	4.8	1958	Breedon	Apr-22
B8007	Loch Mudle	NM 54293 - 65388	NM 54893 - 64733	950	5.6	5320	Breedon	May-22
B8007	Torr na Moine	NM 55444 - 63837	NM 55732 - 63558	600	4.2	2520	Breedon	May-22
A861	North of Treslaig grid to Camasnaghael grid	NN 08251 - 73381	NN 09410 - 75092	2360	3.8	8968	Breedon	TBC
A861	North of Inverscaddle Bridge	NN 02094 - 68609	NN 03581 - 69313	1800	3.9	7020	Breedon	TBC

#### Potential schemes in 2022 - 2023

Route	Scheme name / location	Start	End	Length	Ave width	Area	Contractor	Programme
A884	Carnoch	183771/7 60665	182591/7 60294	1332	5.17	6886	Breedon	Awaiting Approval from HQ
	White Glen	171898/7 50530		210	5	1050	Breedon	Awaiting Approval from HQ
	Acharn	170207/7 50247		550	5	2750	Breedon	Awaiting Approval from HQ

### Recommendations for further funding allocation

A861	South of Inverscaddle grid	NN 02403 - 66697	NN 01896 - 68401	2070	3.6	7452	Breedon	On Hold until Funding Source Identified
A861	South of Treslaig Grid	NN 04359 - 69509	NN 08251 - 73381	5770	3.9	22503	Breedon	On Hold until Funding Source Identified
B8007	B8007 - Fascadale Junction	NM 52729 - 66531	NM 52508 - 66376	325	4.8	1560	Breedon	On Hold until Funding Source Identified
A861	Inversanda near B8043 jt (heading to Ardgour)	NM 93699 - 59343	NM 95078 - 60028	1620	5.8	9396	Breedon	On Hold until Funding Source Identified

### Schemes to be carried out by Highland Surfacing Ltd

Route	Scheme name / location	Start	End	Length	Ave width	Area	Contractor	Comments
B849	Lochaline westbound	167781 - 744980	166475 - 745238	1700	4.8	8160	Highland surfacing Ltd	TBC - Issued to HSC for Programme availability
C1188	Strontian - Bellsgrave Road section 1	NM 82048 - 63082	NM 81812 - 62877	340	4.2	1428	Highland surfacing Ltd	Ditto
U1317	Ariundle Road	NM 82470 - 63276	NM 82048 - 63079	470	3.6	1692	Highland surfacing Ltd	Ditto
B8043	Kingairloch			200	3.5	700	Highland surfacing Ltd	Ditto

### Recommendations for further funding allocation

Route	Scheme name / location	Start	End	Length	Ave width	Area	Contractor	Comments
A861	Strontian Bridge	181355/7 - 61700	181492/7 - 61441	300	5.8	1740	Highland Surfacing Ltd	On Hold until Funding Source Identified
C1188	Strontian - Bellsgrave Road section 2	NM 81495 - 62192	NM 81379 - 61704	500	5.6	2800	Highland Surfacing Ltd	Ditto
B8044	Kentra Road	NM 65583 - 68933	NM 64653 - 70041	1600	4.5	7200	Highland Surfacing Ltd	Ditto
U1712	Glencoe Hospital Road	210456 / 758939	210270 / 759285	600	4.8	2880	Highland Surfacing Ltd	Ditto

## Appendix 3

### Area Capital Programme 2022/23

Road No	Name	Length (m)	Width (m)	Treatment	Area (sq m)
A832	Tore Service Station - Munloch	5103	6	Surface dress	30618
A832	Denny Road	294	6	Surface dress	1764
B9161	Newhall Resolis Rd - Balblair	2286	6	Surface dress	13716
B9163	B9160 - Jemmimaville	1848	6	Surface dress	11088
C1218	Marine Terrace	546	3.5	Surface dress	1911
U2562	Corrachie Rd	3655	3.5	Surface dress	12792.5
U2599	Drynnie Loop Rd	510	3.5	Over lay	1785
B9163	Bayview Cres and Marine Terrace	660	6	Inlay	3960
B9169	A835 - Cullicudden	13696	6	Surface dress	82176
U2504	Canon St - Woodside Rd	1483	3.5	Over lay	5190.5
U2505	Eathie Road			Patching	
U2526	Ordhill	1707	3.5	Surface dress	5974.5

Dingwall and Seaforth

### Area Capital Programme 2022/23

Road No	Name	Length (m)	Width (m)	Treatment	Area (sq. m)
C1213	Tulloch Avenue, Dingwall	211	5.5	Inlay	1160.5
C1071	Height of Docharty, Dingwall	1800	3.5	Surface Dress	6300
U3030	Windsor Place, Conon Bridge	380	6	Surface Dress	2280
U3061	Knockfarrel Road, Dingwall	4596	3.5	Surface Dress	16086
U3020	Henderson Crescent, Conon Bridge	185	6	Surface Dress	1110
U3019	Riverbank Road, Conon Bridge	140	6	Surface Dress	840
	Conon House and Highfield Park			Surface Dress	1171
A862	Muir of Ord - Conon Bridge	5168	6	Surface Dress	31008
A832	Muir of Ord – Tore, Muir of Ord	8801	6	Surface Dress	52806
A862	Craig Road, Dingwall	1410	6	Surface Dress	8460

C1214	Tulloch Street, Dingwall			Patching	200
-------	--------------------------	--	--	----------	-----

Easter Ross Area

**Area Capital Programme 2022/23**

Road No	Name	Length (m)	Width (m)	Treatment	Area (sq m)
B817	Dalmore Roundabout			Inlay	1,445
B817	Westford Roundabout			Inlay	2,275
C1012	Badachonacher Jct	300	4	Over lay	1,050
U1441	Balnabruach Rd	678	4	Surface dress	2,373
U3970	Entrance to Mayfield / Duthac Wynd			Patching	50
U1468	School Rd, Milton	391	6	Inlay	2,346
B9174	Stafford St			Inlay	800
U4242	Saltburn Distributor Rd	579	6	Surface dress	3,474
C1023	Dingwall - Evanton Back Rd	7,789	4	Over lay	27,262
U1457	Milton Village Loop	574	6	Inlay	3,444
U1482	Drovers Way	116	6	Inlay	696
C1008	Meddat - Arrabella	3,032	4	Surface dress	12,128

Wester Ross, Strathpeffer & Lochalsh

**Area Capital Programme 2022/23**

Road No	Road Name	Length (m)	Width (m)	Treatment	Area (sq m)
A890	A890 - Auchtertyre - the dam	2930	6	Surface dress	17580
A896	Torridon hotel - south (up the hill)	1,123	5	Surface dress	5615
A835	Drumrunnie	3322	6	Surface dress	19932
A890	Stromeferry viewpoint East	2000	4.5	Surface dress	9000
U4936	Bundalloch - Dornie 1	351	6	Surface dress	2106

U4936	Bundalloch - Dornie 2	257	5	Surface dress	1285
U4936	Bundalloch - Dornie 3	200	5	Surface dress	1000
A896	Torridon - Kinlochewe	5,000	3.5	Surface dress	17500
U3119	Tarvie Township Rd	587	3.5	Over lay	2054.5
U3393	Rhue Rd	653	3.5	Over lay	2285.5
C1232	Kyle section 2 & 3	401	5.5	Inlay	2205.5
A834	Strathpeffer Main St 1	532	6	In lay	3192

A835	Drumrunnie to Knockan	2043	6	Surface dress	12258
U4948	Braeintra Rd	1720	3.5	Over lay	6020
C1222	Achmore village West	400	4	Over lay	1600

## Appendix 4

### Draft Structural Maintenance 2022/23

Route	Location	Length (m)	Width (m)	Area (sq.m)	Start Coordinates	End Coordinates
<b>RESURFACING</b>						
U4784	Glenconnon	850	3.3	2805	40846 64036	41656 63838
B885	Portree - Bracadale	800	3.3	2640	46358 44126	47036 43800
C1233	Carbost – Peiness Road	480	3.3	1584	42705 46827	42732 46380
C1231	Feorlig	400	3.3	1320	TBA	TBA
B885	Portree - Bracadale	400	3.3	1320	41483 44869	44699 44749
C1225	Brogaig - Idrigil	700	3.3	2310	38974 64388	40847 66572
U4854	Kingsburgh Road	600	3.3	1980	39318 55499	40132 55226
U4828	Hinisdal – Balmeanach - Glenuachdarach	1200	3.3	3960	40861 58220	42699 58613
U4798	Glen Bernisdale	200	3.3	660	40553 48817	40265 48140
<b>SURFACE DRESSING</b>						
A851	Broadford - Armadale	1000	6.0	6000	66409 22782	67163 22160
A851	Broadford - Armadale	3600	6.0	21600	66779 08946	64971 06088
C1242	Teangue – Ord - Tarskavaig - Ostaig	7000	3.3	23100	67328 10363	64971 06108
U4746	Castle Road, Raasay	7500	3.3	24750	56328 44623	55621 36115
A855	Portree - Staffin	4500	6.0	27000		
A850	Glen Bernisdale to Skeabost Bridge	3200	6.0	19200	40559 491227	43291 48180

## Appendix 5

PROJECT	HIGHLAND COUNCIL AREA	LOCATION	NOTES	AREA	TMSCALE	START DATE	COMPLETION DATE	STATUS
Welloide Place	Inverness, Nairn, Badenoch and Strathpey	Welloide Place, Balloch	Cable fault between two columns	Inverness	1 day	20/01/2022	20/01/2022	Planned
Trentham Drive/B9006 Footpath	Inverness, Nairn, Badenoch and Strathpey	Trentham Drive/B9006 Footpath, Inverness	Tracking for new feeder pillar	Inverness	1 day	21/01/2022	21/01/2022	Planned
Inshes Mews Development	Inverness, Nairn, Badenoch and Strathpey	Cloverfield Road/Park, Meadowfield Park/Avenue, Hayfield Avenue and Inshes Mews	Replace underground cable and install additional columns	Inverness	2 weeks	24/01/2022	03/02/2022	Planned
Ullapool	Ross and Cromarty	Ullapool	Replace old cabling and columns	Ullapool	4 weeks	07/02/2022	04/03/2022	Planned
Achiltibuie	Ross and Cromarty	All of Achiltibuie	Replace old cabling and columns	Achiltibuie	6 weeks	28/03/2022	08/04/2022	Planned
Chapel Street	Inverness, Nairn, Badenoch and Strathpey	Chapel Street, Inverness	Replace old cabling and columns	Inverness	TBC	TBC		Planned
Fishertown	Inverness, Nairn, Badenoch and Strathpey	Fishertown Area	Replace old cabling and columns	Nairn	TBC	TBC		Planned
Stratherrick Road	Inverness, Nairn, Badenoch and Strathpey	Stratherrick Road, from Drummond Road to the SDR	Old 5th core cable to be replaced, old columns require upgrading	Inverness	20 days	TBC		Planned
Traffic Signals	Inverness, Nairn, Badenoch and Strathpey	Caulfield Road		Inverness	TBC	TBC		Planned
Henderson Road	Inverness, Nairn, Badenoch and Strathpey	Henderson Road / Henderson Drive	New lighting scheme, Traffic management required	Inverness	15 days	TBC		Planned
Loch Avenue	Inverness, Nairn, Badenoch and Strathpey	Loch Avenue	Replace old cabling and columns	Nairn	20 days	TBC		Planned
Old Hilton	Inverness, Nairn, Badenoch and Strathpey	Hilton Area	Replace old cabling and columns	Inverness	TBC	TBC		Planned
Ness Bridge, Infinary Bridge and Grieg Street Bridge	Inverness, Nairn, Badenoch and Strathpey	Inverness, City Centre	Absailers required to reconnect disconnected lights and upgrade lighting	Inverness	1 day	TBC		Planned



## Appendix 6

### Development & Infrastructure - Project Design Unit RAUC Meeting Update 20 January 2021

#### Alness Design Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Development Infrastructure Dingwall	Funding in years 3 to 5 of capital programme to provide minor improvements to allow some of the development currently constrained by delivery of <u>Kinnairdie link Road</u> to proceed. Improvement to Bridgend junction complete. Working to identify further priorities for localised improvements, traffic calming and active travel links.	Extent of 20 limit revised. Some 20 road markings will need to be removed. Narrowing of <u>Millcraig Road</u> junction with <u>Strathpeffer Road</u> approved by Members – Works after April. Replacement of traffic signals at Station Road Complete	N
Lorry Park, Inverness	Car park improvement/upgrade	Early 2022	N
Conon Bridge Flood Scheme	Raising flood bund between road and rail bridge	October 2021 – March 2022 On site	N (off Road)
Lochaber Road, Fort William	Construction of new car park	Spring 2022	N
Tower Road/Culloden Road Junction	Signalisation and junction realignment	Spring 2022	N
<u>Portree Link Road</u>	This is back on the programme again and a planning application will be submitted soon.	2023	N

## Dingwall Design Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Raigmore Ramp	Active Travel Link	Started April 2021, Completion February 2022	Y
<u>Slattadale</u> Phase 2	Road widening	Jan – June 2022 Award imminent	Y
<u>Drakies</u> 20mph scheme	Signing and lining only	17 <sup>th</sup> Jan	Y

---

SRTS Scheme -Kirkhill primary	Works are in <u>Inchmore</u> signing and lining only.	Signing work on site. Lining will follow resurfacing to be carried out by area office	Y
SRTS <u>Scheme</u> - Inverness Royal Academy	Traffic calming with chicanes and raised table and footpath widening	Feb/March 2022	Y
<u>Cradlehall</u> Inverness SRTS	Traffic calming with chicanes and raised table	Feb/March 2022	Y
Fort William – <u>Lundavra</u> Road and <u>Kilmallie</u> Road	Traffic calming improvements	Started April 2021, Still not complete. 2 sets of cushions from original scheme outstanding and 3 additional sets to replace traffic islands in original scheme under consultation	Y

SRTS Scheme – <u>Deshar Primary</u>	Installation of guard rails, road marking and Improvement to off road footpath	Feb/March 2022	Y
<u>Strathdearn Primary SRTS</u>	Traffic calming and new footpath proposed in <u>Tomatin</u>	Spring 2022	Y
<u>Alness SRTS – High Street to Ardross Road</u>	Raised table provision	Postponed - Will be retendered with additional works After April	N
20mph speed limits - Proposed for <u>Tain</u> , Invergordon, Dornoch, Thurso, Beaully and Grantown	Varying degrees of traffic calming	2022/23 – Currently under Consultation	N
<u>Noss Primary SRTS</u>	Various traffic calming	March/April 2022	N

### Strategy & Testing Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Uig Harbour Redevelopment	Harbour infrastructure improvements to accommodate new vessel serving <u>Uig-Tarbert-Lochmaddy</u> ferry route	Works Started 15 November 2021	Y
<u>Corran Ferry New Slipways and Infrastructure Improvements</u>	Infrastructure improvements to accommodate two new vessels serving <u>Nether Lochaber-Ardgour</u> ferry	June 2023	N
B851 Scheme 1 – A9 to <u>Whitemill Bridge</u>	Bend realignment – shape and overlay – 0.4km	June 2022	N

B851 Scheme 3 – <u>Whitemill Bridge to Inverarnie</u>	Twin tracking – 2.8 km – funding to be secured.	2023	N
B851 Scheme 9 – <u>Inverarnie to Farr Village Improvement Scheme</u>	Village Improvement Scheme – next phase of new footway and traffic calming – 0.3 km – SRTS and Area Roads funding. Future phase – Developer funding secured. Date of financial contribution <u>as yet unknown</u> .	March 2022  July 2023	N  N
B851 Scheme 13A – <u>Flichity Bridge</u>	Bridge replacement and twin tracking – 0.5km – awaiting confirmation of related <u>Aberarder</u> windfarm scheme start.	April 2022	N
B862 Scheme 37 – <u>Glebe Settlement Improvement Scheme</u>	Settlement Improvement Scheme – traffic calming – 0.5 km	April 2022	N
B862 Scheme 46A – <u>Suidhe Viewpoint Improvement</u>	Viewpoint improvement scheme – 0.4km – dependant on Dell Windfarm.	2023	N
B862 Scheme 47 – <u>Suidhe Viewpoint to Loch Tarff</u>	Twin tracking – 1.8km – dependant on Dell Windfarm.	2023	N

### Structures Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
B863 <u>Invercoe Bridge</u>	Bridge Replacement	Contract awarded	Y
A835 <u>Ledmore</u>	Parapet replacement, bridge repairs, waterproofing and resurfacing.	Delayed	N
C1087 An <u>Uillt Bhig Bridge</u>	Strengthening	Delayed	N
U3267 <u>Achvaich Bridge, near Dornoch</u>	Bridge Replacement	Oct 2022	Y

B8007 Glenmore Bridge	Bridge replacement	Mar 2023	Y
B861 Ness Bridge PTSI	Post tension investigation	Sep 2022	Y
A831 <u>Glenurquhart Polmaily to Kilmartin Bridge Replacements</u>	Replacement of 4 bridge decks. Notice not yet made.	Oct 2022	N

Rec

### Golspie Design Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
<u>Caol and Lochyside FPS</u>	Main Contract Works	Contract awarded, works on site set up to start on site May 21 (2 years construction period)	Y  Works Ongoing
<u>Stromeferry Rockworks Phase 12</u>	Rock catch fencing. No major closures planned but night-time closures possible	Tender May 21 for start in August/sept	Y Complete

### Flood Risk Management Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Drumadrochit FPS	Flood scheme in Drumadrochit with works at three distinct locations: - <u>Kilmichael</u> flood wall with likely lane closures on A831; Flood embankment in field behind Post office; flood wall on riverside, immediately downstream of and tying into A82 bridge.	Riverside Wall works anticipated June 2021 to February 2022 <u>Kilmichael</u> and flood embankment works anticipated - Sept 2021 to March 2022.	Y