

THE HIGHLAND COUNCIL Community Services: Highland Area		Scheme RAUC Local Co-ordination Meeting		
SUMMARY NOTES OF MEETING		Job No.	File No.	No. of Pages 6 + Appendices
		Meeting held to Discuss: Various Date/Time of Meeting: 22 nd July 2021 at 10.30am		
Issue Date*	28/07/21	Author	Catriona Maxwell	Draft No. 1

REF

ACTIONS

1.0

Attending / Contact DetailsHighland Council Community Services; Area RoadsAlistair MacLeod alistair.macleod5@highland.gov.ukAlison MacLeod alison.macleod3@highland.gov.ukJonathan Gunn jonathan.gunn@highland.gov.ukMark Smith mark.smith@highland.gov.ukAdam Lapinski adam.lapinski@highland.gov.ukKyle Mackie kyle.mackie@highland.gov.ukAndrew MacIver andrew.maciver@highland.gov.ukCatriona Maxwell catriona.maxwell@highland.gov.ukRae Sutherland rae.sutherland@highland.gov.ukOpenreachBruce McClory bruce.mcclory@openreach.co.ukScottish & Southern EnergyGary Hay gary.hay3@sse.comScottish WaterDarren Pointer darren.pointer@scottishwater.co.ukEmma West Emma.West@scottishwater.co.ukBear ScotlandMike Gray mgray@bearsotland.co.ukNetwork RailDavid Murdoch David.Murdoch@networkrail.co.ukCity Fibre ProjectJim Moran jim.moran@cityfibre.com

2.0

Apologies / OthersDuncan MacLennan duncan.maclennan@openreach.co.ukAlex Torrance alex.torrance@sgn.co.ukMartin Gemmell martin.gemmell@sgn.co.ukAndrew Ewing andrew.ewing@sse.comGraeme Boyd graeme.boyd@sse.comJamie Melvin jamie.melvin@sse.comLindsay Henderson lindsay.henderson@srwc.gov.scotStuart Bruce stuart.bruce@highland.gov.uk

Andrew Hunter Andrew.hunter@highland.gov.uk
Lucy Tonkin lucy.tonkin@highland.gov.uk
Holly Fraser holly.fraser@highland.gov.uk
Tom Masterton thomas.masterton@highland.gov.uk
Kirsten Donald kirsten.donald@highland.gov.uk

3.0 Minutes of previous Highland RAUC Meeting

Previous Minutes Accepted

4.0 HC Roads

Inverness

The Inverness area surface dressing programme is complete. At present working on Badeonch and Strathspey before moving onto Nairn. Looking at possibly surface dressing the majority of the C1005 Fort George – Sunnyhillock Road, this is dependent on reaching an agreement with Scottish Water; meeting to discuss this is due to take place soon and would be looking at a timescale of 3 to 4 weeks for the completion of the programme.

The surfacing programme is currently being worked through with General Booth Road completed and Montague Row due to complete.

Etape Loch Ness 2021 on 22nd August 2021 and Cancer Research (Race for Life) on 29th August 2021 will mean that some riverside streets/roads within Inverness on these days will be affected by closure. Other events planned to take place are: the Gathering Event (a music event) at the Northern Meeting Park on the 04th September 2021 and Loch Ness Marathon on the 03rd October 2021 which may/will affect roads/streets within Inverness and surrounding area.

An Inverness area surfacing programme is attached to Appendix 1.

Lochaber, Nairn and Badenoch & Strathspey

Surface dressing programme still progressing along with works such as grass cutting and patching works.

Ross & Cromarty

No attendance – hoping Ross & Cromarty will provide an updated works programme that can be attached to the appendices.

Caithness & Sutherland

Surface dressing and surfacing are the main areas of focus. Caithness has completed its surface dressing programme and Sutherland are halfway through their programme. Caithness is looking at the 26th July 2021 to go back to resurfacing and Sutherland are looking at later in August. Hoping to get the majority of this done before the start of the winter months.

A Caithness and Sutherland programme of works is attached in Appendix 2.

Skye

No attendance – hoping Skye will provide an updated works programme that can be attached to the appendices.

5.0 Street Lighting

Inverness, Nairn, Badenoch and Strathspey

Adam Lapinski advised that Inverness and Ross & Cromarty Street Lighting Units currently have one squad between them at present. Some column replacement works planned as well as some traffic signal poles to be replaced – however some traffic signal poles to be replaced works will have to be postponed due to waiting for materials.

A programme of works for Inverness, Nairn, Badenoch and Strathspey area is attached to Appendix 3

Ross & Cromarty

A programme of works for Ross & Cromarty area provided by Stuart Bruce is attached to Appendix 4.

Caithness, Sutherland and Easter Ross

Kyle Mackie advised that there could be substantial column replacement and wire replacement in Tain off Moss Road and cable loops needed on Shore Street, Thurso.

6.0 Project Design Unit

Andrew Maciver confirmed that with regards to the Uig Harbour Redevelopment project the construction works would be starting in September 2021. There were some outstanding issues regarding the Uig Harbour Redevelopment project between Highland Council and Openreach with Openreach not responding to the resubmitted alternative network enquiry for the Uig Harbour Redevelopment project and confirmation of diversion works of Openreach plant which was previously confirmed by Openreach, but had been cancelled and refunded. Andrew Maciver confirmed he had forwarded the issue by e-mail to the local Openreach representatives. Bruce McClory confirmed he has sent the e-mail internally to the appropriate colleagues in Openreach which will hopefully help progress/resolve the outstanding issues.

A programme of PDU Schemes provided by Andrew Maciver is attached to Appendix 5.

7.0 Trunk Road Issues – Bear (Scotland) Ltd

Mike Gray advised that Summer embargos limit work.

A82 looks like work extended to early September with road signals being manually operated – Mike envisages delays will hopefully be limited.

SSE Wind Turbines being moved from Stronelairg to Fort Augustus – looking at the week of 18th to 24th August 2021 with convoy in the evening, advised local community groups etc have been consulted.

Mike Gray confirmed he has agreed to provide some barrier and signs (at the request of the Police) to physically close off some of the lengths of road along the Central Primary School planned parade/procession on Friday 13th August 2021 to mark their 150th anniversary. Parade/procession is to proceed from Queen Street (site of the original school) to Kenneth Street. Alistair Macleod has agreed to a Temporary Traffic Regulation Order (TTRO) to enable the Police to close the roads.

Mike Gray confirmed to Andrew Maciver, that with regards to the recent

communication concerning the requirement for a Temporary Traffic regulation Order (TTRO) speed restriction for the traffic management of the A87 Trunk Road for works at Uig Harbour, given the 2 years contract duration, a TTRO would be required. Timescales for arranging this would be 6 weeks and depending on construction works start dates, contractor traffic management details and lead in times, the current blanket Trunk Road TTRO could be applied in the intervening period.

A 'Bear (Scotland) Ltd' North-West area programme of works has been provided by Mike Gray and is attached to Appendix 6.

8.0 Network Rail

David Murdoch advised of a couple of road closures coming up soon.

7th & 8th August 2021 road closure at Lairg A836 A837 junction – A839 junction – to facilitate removal and repair of level crossing units, work times 20:00 to 05:00.

Brown Street, Inverness – 2 consecutive Saturday nights only 14th August to 15th August 2021 and 21st to 22nd August 2021 to allow alloy tower to be positioned on roadway to carry out repair works on underside of structure. Work times 22:00 to 08:00.

B19154 Daviot – Dalmagarry via Moy – enabling works for upcoming bridge replacement works.

David Murdoch has provided a Network rail programme of works which can be found in Appendix 7.

9.0 Planned Works - Utilities

Openreach

Bruce McClory advised they are busy throughout the Highlands and Islands. Uig Harbour Redevelopment Project is also a bit of a hot spot as explained in reference 6.0 (Project Design Unit) however working to get any issues resolved.

Scottish Water

Emma West advised all works are reactive and on SRWR (Scottish Road Works Register). Any issue please contact Emma directly.

Darren Pointer indicated that Ardersier is ongoing for the treatment works as is Barn Church, Tower and Culloden Road ongoing for laying new trunk mains. Also, the B862 Knockie Road Junction, Fort Augustus to lay/repair main (open cut) has been pushed back to September / October 2021.

Darren Pointer has provided a programme of works for Scottish Water which can be found attached to Appendix 8.

Scottish and Southern Energy (SSE)

Gary Hay advised it has been agreed for a 33 thousand volt substation to substation for Norbord, they are currently looking at route options, but work is mainly in fields and a crossing of the A96 will be required – a route survey has yet to be agreed.

Also, overlay Waterloo Substation to School Lane which could affect town centre of Inverness – this is an upgrade in network. Alistair Macleod asked Gary if he had anymore information on Waterloo Substation, Gary advised he did not, but when he

does he will contact Alistair.

Scotland Gas Networks (SGN)

No representative present however Alex Torrance spoke to Alistair Macleod in advance of this meeting and confirmed that the Culduthel Road work will not proceed at present. There have been some issues in Drummond Roads and SGN's works have taken longer to progress than originally anticipated- they have encountered problems with some of the connections into individual properties which has affected progress.

Highland Council are planning to resurface part of Drummond Road - this work has now been pushed back until September 2021.

City Fibre still have some work to do in that area and it was suggested to Jim Moran (Cityfibre) that he contact Alex Torrance to discuss the possibility of them sharing road space.

Scottish Water have plans to carry out work on Culduthel Road and Burn Road, but this has been delayed owing to the proximity of the Drummond Road works.

10.0 City Fibre Project

David Moran advised City Fibre currently have 14 teams working in every corner of Inverness. Up coming projects include the Southern Distributor Road which covers six crossings and is a bit of an issue, but a resolution on how to proceed is close. Other road crossings include Glenurquhart Road.

David projected there was at least another eight to nine months of works to be carried out within the city.

11.0 Scottish Road Works Register (SRWR)

No issues.

12.0 Public Transport

No one in attendance to provide any information.

Alistair Macleod advised that Church Street, Inverness (Telephone Exchange to Queensgate) is closing for 1 week as one of the buildings is turning into a hotel – looking likely to be the week of 16th August 2021. This shouldn't be a problem for Stagecoach as they can divert their buses, however there has not yet been any engagement with local businesses and that should be happening soon. Alistair Macleod raised this closure in case any of the Utilities present had any work to do in that area and could make use of scheduling it around this time when the street would be closed.

13.0 Health and Safety Issues

No issues.

14.0 AOCB

Alison Macleod advised there is a move/proposal to revise the RAUC areas from 5 to 4 and that local RAUC Meetings may be every 2 months as opposed to every 3 months at present. Alison advised nothing is imminent, but it is a work in progress and wanted to make all parties aware of the proposals.

15.0 Next Meeting

Will take place on Thursday 21st October 2021 at 10:30am

Appendix 1

Route	Road Name / Description	length	width	area	Tons	Days	Start date	Works type	Material	
U4142	Montague Row	300	8	2400	345.6	5	9th August	inlay	HRA	closure
U4093	Lochalsh Road Jcts	100	7.2	720	103.68		12th August	inlay		
U4388	Walker Road	250	6	1500	216	3 (nights)	w/c 16th August	inlay	HRA	closure
U4316	Seafield Road	200	7.6	1520	218.88	3 (nights)	w/c 16th August	inlay	HRA	closure
B9154	Daviot to Moy - From Daviot Junction South	200	6	1200	172.8	3	23rd August	overlay	14mm AC	convoy
B9154	Daviot to Moy - Moy Rail Bridge						24th August			
				Summer Break						
B9093	East of Castle Stuart Golf Club	Overlay/Patching				4	2nd September	overlay	14mm AC	convoy
B9092	Smithstown-Balnagowan	350	5.5	1925	277.2	3	13th September	overlay	14mm AC	convoy
U3872	Drummond Road						w/c 20th September			
A862	Telford Street +RBT+ King Brude Jct.			3400	489.6	5(nights)	27th September	Inlay	HRA	closure
U1081	Erchite (Off Dores Hill)						w/c 4th October			
B862	Calanour- Errogie (part)	600	4	2400	345.6	3 (nights)	30th August	overlay	14mm AC	closure

Appendix 2

Budget Category	Activity	Route	General Description	Average Road Width (m)	Scheme Length (m)	Total Area (m ²)	Status
20/21 spend - complete	inlay	A882	Stirkoke Farm Road to Haster Junction	6	750	4500	Completed
20/21 spend - complete	Inlay	A882	Larel to Clayock	3	530	1590	Completed
20/21 spend - complete	inlay	B876	Bower to Granton Mains	2	250	500	Completed
Structural Overlay/Inlay	inlay	A882	Oldhall to West Watten	1.2	2500	3000	Partial complete
Structural Overlay/Inlay	Overlay	A836	Haygarth to St John Loch	5.6	1650	9240	Completed
Structural Overlay/Inlay	inlay	B870	Banks Road Junction	7	120	840	
Structural Overlay/Inlay	overlay	U1871	Halkirk Plocan road Gerston to Sour Hill	3	670	2010	
Structural Overlay/Inlay	Overlay	C1010	cross roads primary school	4	780	3120	
Structural Overlay/Inlay	Overlay	B870	Achscrabster	3	950	2850	
Structural Overlay/Inlay	inlay	B876	Killimster schoolhouse to west of Killimster mains	1.2	700	840	
Structural Overlay/Inlay	inlay	A99	Reiss junction to lower Reiss	6	400	2400	
Structural Overlay/Inlay	inlay	C1093	Keiss harbour road from jct to hall	6	120	720	
Structural Overlay/Inlay	screed	B874	Ormle road (tack coat and 6mm screed)	7	500	3500	
Structural Overlay/Inlay	screed	U4313	Provost Cormack Drive Thurso	7.5	540	4050	
Structural Overlay/Inlay	overlay	C1001	east of west field bridge	6	700	4200	
Structural Overlay/Inlay	overlay	B874	Watten mains to Lochshell, Winless farm	3.5	110	385	
Structural Overlay/Inlay	overlay	B874	Watten mains to Lochshell, no7 sibster farm	4	315	1260	
Structural Overlay/Inlay	overlay	B874	Watten mains to Lochshell, no4 sibster farm	4.5	425	1912.5	
Structural Overlay/Inlay	overlay	C1057	Haster to thrumster swartigill burn to thrumster mains	3	870	2610	
Surface Dressing	surface dress	U2196	Sordale to hilliclady road overlay	3	1000	3000	Completed
Surface Dressing	surface dress	A836	BT business park	6	670	4020	Completed
Surface Dressing	surface dress	U2144	hill of forss	3	310	930	Completed
Surface Dressing	surface dress	U2110	lythmore rd at lythmore strath	3	220	660	Completed
Surface Dressing	surface dress	A99	Freswick	6	1300	7,800	Completed
	inlay	C1018	bridge st Halkirk over level crossing to Houstry	5	1400	7,000	
Surface Dressing	surface dress	B874	Buckies to Aimster	5	1300	6500	Completed
Surface Dressing	surface dress	A836	canisbay cem to brigde at lower warse	6	730	4380	Completed
Surface Dressing	surface dress	A836	warse farm road to road to upper gills	6	1500	9000	Completed
Surface Dressing	surface dress	C1001	Isauld Glengolly rd, shebster to westfield	5	2850	14250	Completed
Surface Dressing	surface dress	A99	lyth jct to south of keiss	5	2500	12500	Completed
Surface Dressing	surface dress	U3664	Whitechapel road Wick	5	70	350	Completed
	Inlay	A882	Watten shop to Bridge	6	350	2100	
Surface Dressing	surface dress	B876	Bower to Granton Mains	6	600	3600	Completed
Surface Dressing	surface dress					4900	Completed
Surface Dressing	surface dress					1505	Completed
Surface Dressing	surface dress					7353	Completed
Surface Dressing	surface dress	U2502	Shebster Achreamie road at Achreamie jct	3	167	501	Completed
Surface Dressing	surface dress	U2066	Buldoo achreamie road	3	1700	5100	Completed
	overlay	B870	Watten to Watten Mains loch to level crossing	5	915	4575	

2020 Priority	2021 Priority	Route	Activity	Locality	Ward	Site Description	Scheme Length (m)	Status
18	1	B9167	inlay	Struie	4	Altnamain Straight	1850	Completed
7	2	C1070	reconstruct	Bonar Bridge	1	Craigton	2500	Completed
	3	A897	overlay	Halladale	1	Trantle more	1200	Added to SSTS grant
84	4	U1878	overlay	Edderton	4	Mudh a Bhlair	2500	Completed
8	5	A835	overlay	Elphin	1	Lurgean to Ledmore	1300	
9	6	A839	surface dressing	Rogart	4	Tressady to Ardachu	2550	
10	7	A839	surface dressing	Lairg	1	Gunns Wood	1000	
	8	A949	kerb & resurface footway	Dornoch	4	Academy - Camore	700	
4	9	A836	edge strengthening	Bonar Bridge	1	Bonar - Ardgay Edge Strengthening	250	
12	10	A949	inlay	Dornoch	4	The Square Layby	40	
17	16	C1038	surface dressing	Rogart	4	Morness Brae	1000	
19	17	A837	surface dressing	Rosehall	1	Rosehall Brae	1000	
22	20	A837	surface dressing	Rosehall	1	Oykel Brae	1000	
24	22	A838	surface dressing	Tongue	1	Achuvoldrach to Mhoine	5500	
30	28	A837	surface dressing	Ledmore	1	Lyne Straight	1200	
31	29	A839	surface dressing	Rosehall	1	Durcha - War Memorial	1500	
36	34	C1026	surface dressing	Dornoch	4	Station Square - Hilton	1800	

Appendix 3

Street Lighting Section - Internal Works

The Highland Council - Area Lighting Office
Inverness, Nairn, Badenoch and Strathspey

PROJECT	LOCATION	NOTES	AREA	TMSCALE	START DATE	COMPLETION DATE	STATUS
Castle Tavern Crossing	Castle Street, Inverness	Replacement pedestrian crossing	Inverness	30 days	13/07/2021	02/08/2021	Ongoing
Column replacement	Kincairig, B9162 Brae Junction	Column to be replaced before new SID sign installation	Badenoch	3 days	22/07/2021		Planned
Ness Walk	Bishops Road, Inverness	Three power bollards and feeder pillar to be installed	Inverness	3 days	23/07/2021		Planned
Nairn Court House	High Street, Nairn	2 heritage columns to be replaced	Nairn	3 days	26/07/2021		Planned
Grantown Square	Grantown-on-Spey	Power supply lost	Badenoch	3 days	28/07/2021		Planned
Mason Road	Mason Road - Kestrel Place to Old Edinburgh Road	New lighting scheme, old columns require upgrading	Inverness	20 days	09/12/2019 Late July		Planned 50% to go
Traffic Signals	Lochalsh Road/Telford Road	3 poles to be replaced <u>Waiting for materials</u>	Inverness	2 days	Early August TBC		Postponed
Traffic Signals	Kingsmills Road/Southside Road Junction	Traffic signal poles to be replaced <u>Waiting for materials</u>	Inverness	Out of hours	Late August TBC		Postponed
Stratherrick Road	Stratherrick Road, from Drummond Road to the SDR	Old 5th core cable to be replaced, old columns require upgrading	Inverness	20 days	TBC		Postponed
Traffic Signals	Caulfield Road		Inverness	TBC	TBC		Postponed
Traffic Signals	View Place		Inverness	TBC	TBC		Postponed
Henderson Road	Henderson Road / Henderson Drive	New lighting scheme, Traffic management required	Inverness	15 days	TBC		Postponed
Loch Avenue	Loch Avenue	Replace old cabling and columns	Nairn	20 days	TBC		Postponed
Old Hilton	Hilton Area	Replace old cabling and columns	Inverness	TBC	TBC		Postponed
Ness Bridge	Inverness, City Centre	Absailers required to reconnect disconnected lights	Inverness	1 day	TBC		Postponed


Development & Infrastructure - Project Design Unit
RAUC Meeting Update 22 July 2021

Alness Design Team (Updated 22 April 2021, further update to be confirmed)

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
West Link Stage 2	Additional swing bridge crossing of Canal with new link road to new roundabout on A82 linking with realigned General Booth Road. R J McLeod on site. Expected completion end May 2021.	Started April 2019	Y - 5/6/2018 x 3 • A82T • General Booth Road
Development Infrastructure Dingwall	Funding in years 3 to 5 of capital programme to provide minor improvements to allow some of the development currently constrained by delivery of <u>Kinnairdie</u> link Road to proceed. Improvement to Bridgend junction complete. Working to identify further priorities for localised improvements, traffic calming and active travel links.	Permanent traffic calming installations dependant on consultation. Autumn/Winter 2021	N
<u>Tain King Street</u> Car Park	Car park improvement/upgrade	Starts May 2021	N
Muir of Ord Car Park	Car park improvement/upgrade	Starts May 2021	N
Lorry Park, Inverness	Car park improvement/upgrade	Summer 2021	N
Conon Bridge Flood Scheme	Raising flood bund between road and rail bridge	October 2021 – March 2022	N

Dingwall Design Team (Updated 22 April 2021, further update to be confirmed)

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Raigmore Ramp	Active Travel Link	Started April 2021, Completion September 2021	Y
Nairn Railway Bridge/footway improvements	New Shared Use Bridge/ Active Travel Link. Footway improvements in industrial estate to be brought forward for early delivery	Nearing completion	Y
<u>Munlochy SRTS</u>	Road markings	Complete	N
Dingwall SRTS	Drop kerb improvements	Started April 2021, Completion June 2021	Y



<u>Cradlehall Inverness SRTS</u>	Improved crossing provision and traffic calming.	Started April 2021, Completion June 2021	Y
Fort William – <u>Lundavra Road and Kilmallie Road</u>	Traffic calming improvements	Started April 2021, Completion June 2021	Y
Conon Bridge – Ben <u>Wyvis School</u>	Traffic calming improvements	Started April 2021, Completion end April 2021	Y

B862 Scheme 46A – <u>Suidhe Viewpoint Improvement</u>	Viewpoint improvement scheme – 0.4km – dependant on Dell Windfarm.	2022/23	N
B862 Scheme 47 – <u>Suidhe Viewpoint to Loch Tarff</u>	Twin tracking – 1.8km – dependant on Dell Windfarm.	2022/23	N



Structures Team (Updated 22 April 2021, further update to be confirmed)

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
B863 <u>Invercoe Bridge</u>	Bridge Replacement	Contract not awarded – revised start date Nov 2021	Y
A835 <u>Ledmore</u>	Parapet replacement, bridge repairs, waterproofing and resurfacing.	Sep 2021	N
C1087 An <u>Uillt Bhig Bridge</u>	Strengthening	Oct 2021	N
A836 Bonar Bridge	Parapet repair and minor works	Apr 2021	Y

A836 Halladale	Parapet replacement	June 2021	Y
U3267 Achvaich Bridge, near Dornoch	Bridge Replacement	Oct 2021	Y
B8007 Glenmore Bridge	Bridge replacement	Mar 2022	Y

Golspie Design Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
<u>Caol and Lochyside</u> FPS	Main Contract Works	Contract awarded, works on site set up to start on site May 21 (2 years construction period)	Y Works Ongoing
Foundry Way	Bus link between Bus Station and Rose Street. Minor works on Rose Street and Margaret Street	Tender award Jan 21 works started 5 th of April for 8 weeks	Y Works Complete
<u>Inshes District Park</u> Phase 3a	Final phase of park. Minor works on <u>Inshes</u> road	Works started 5 th of April for 16 weeks	Y Works Ongoing
<u>Inshes Junction</u> Improvements – Beechwood house access	Enabling works for <u>Inshes Junction</u> Improvements	Works started 5 th of April for 10 weeks	Y Works Complete
<u>Stromeferry</u> Rockworks Phase 12	Rock catch fencing. No major closures planned but night-time closures possible	Tender May 21 for start in August/sept	N Inaugural meeting 22/7/21. Await programme to confirm notification

Flood Risk Management Team

Contract Name	Contract Description	Est Contract Start Date	SRWR Notification Y/N
Drumadrochit FPS	Flood scheme in Drumadrochit with works at three distinct locations: - <u>Kilmichael</u> flood wall with likely lane closures on A831; Flood embankment in field behind Post office; flood wall on riverside, immediately downstream of and tying into A82 bridge.	Riverside Wall works anticipated June 2021 to February 2022 <u>Kilmichael</u> and flood embankment works <u>anticipated</u> - Sept 2021 to June 2022.	Y

Appendix 6

Resurfacing Programme

Scheme ID	Route	Scheme Name	Start	Finish
20/NW/0103/012	A9	A9 Moy Wind Farm	08/08/2021	17/08/2021
20/NW/0320/077	A887	A887 Ceannacroc	09/08/2021	11/08/2021
20/NW/0103/111	A887	A887 Blairidh Wind Farm	12/08/2021	24/08/2021
21/NW/0319/TBC	A86	A86 Cluny Farm	15/08/2021	16/08/2021
21/NW/0103/084	A86	A86 West of Strathmashie Bridge	17/08/2021	19/08/2021
21/NW/0319/TBC	A9	A9 South of Daviot Duals	18/08/2021	19/08/2021
21/NW/0319/TBC	A87	A87 Ardochy Forest	22/08/2021	23/08/2021
20/NW/0103/018	A9	A9 Nuidhe 2+1	22/08/2021	25/08/2021
21/NW/0319/TBC	A87	A87 Invergarry junction with A82	24/08/2021	25/08/2021
20/NW/0320/018	A82	A82 South of Invermoriston	25/08/2021	31/08/2021
21/NW/0319/TBC	A82	A82 Henderson Road Junction	26/08/2021	26/08/2021
21/NW/0103/TBC	A86	A86 Creagdubh	29/08/2021	09/09/2021
21/NW/0103/035	A9	A9 Golspie South	30/08/2021	06/09/2021
18/NW/0103/056	A9	A9 Storehouse of Foulis (C&S)	05/09/2021	15/09/2021
21/NW/0103/TBC	A889	A889 Cathar Mor	12/09/2021	20/09/2021
21/NW/0320/012	A835	A835 Ben Wyvis	14/09/2021	16/09/2021
21/NW/0103/024	A87	A87 South of Glengarry Viewpoint	19/09/2021	23/09/2021
18/NW/0103/027	A9	A9 South of Fort Augustus Jct Phase 1 NB (C&S)	20/09/2021	30/09/2021
21/NW/0319/TBC	A889	A889 Allt an t-Slugain	21/09/2021	21/09/2021
21/NW/0319/TBC	A889	A889 North of Dalwhinnie Rail Bridge	22/09/2021	23/09/2021
20/NW/0103/102	A87	A87 North of Glengarry Viewpoint	26/09/2021	04/10/2021
21/NW/0103/TBC	A9	A9 North of Drumochter Duals	27/09/2021	04/10/2021
20/NW/0103/126	A9	A9 South of Drummuie	04/10/2021	12/10/2021
20/NW/0319/009	A9	A9 B9169 Junction	05/10/2021	06/10/2021
20/NW/0320/011	A82	A82 Drumnadrochit Bridge	10/10/2021	14/10/2021
20/NW/0103/063	A9	A9 South of Balchandy SB (C&S)	12/10/2021	22/10/2021
21/NW/0103/TBC	A9	A9 South of Kirkton	13/10/2021	03/11/2021
21/NW/0103/TBC	A835	A835 B9169 Junction	17/10/2021	26/10/2021
20/NW/0103/078	A9	A9 South of Fort Augustus Jct SB (C&S)	18/10/2021	29/10/2021
20/NW/0103/019	A9	A9 South of Munloch (NB) Dual (C&S)	31/10/2021	11/11/2021
20/NW/0103/117	A9	A9 South of Munloch NB Dual (C&S)	31/10/2021	11/11/2021

Routine Programme

19/NW/0310/011	A9	A9 Ardullie Layby Drainage	26/07/2021	27/07/2021
21/NW/0311/005	A86	A86 Route Priority Roadmarking and Studding	02/08/2021	13/08/2021
20/NW/0307/010	A9	A9 Dornoch to Latheron Sign Replacement	02/08/2021	20/08/2021
21/NW/0310/011	A9	A9 Thurso Bridgend Drainage	09/08/2021	13/08/2021
21/NW/0311/001	A82	A82 North Route Priority Roadmarking and Studding	16/08/2021	27/08/2021
20/NW/0311/017	A9/A82	A9 Inverness Roadmarking Refreshment	16/08/2021	27/08/2021
18/NW/0307/008	A87	A87 Signing Improvements	16/08/2021	27/08/2021
21/NW/0311/002	A9	A9 North Route Priority Roadmarking and	30/08/2021	10/09/2021

		Studding		
21/NW/0303/008	A99	A99 Lybster Kiosk Footway	30/08/2021	10/09/2021
20/NW/0323/004	A87	A87 Broadford Crossing and Footway	01/09/2021	29/10/2021
21/NW/0303/007	A889	A889 Dalwhinnie Footway	20/09/2021	15/10/2021

Appendix 7

Activity Reference	Local Ref	Notice Type	Start Date	End Date	Road	Address 2	Description	Traffic Management
KL522-KILDONAN-LC-WK15-16	2992189	Revised Duration	14/07/2021	06/08/2021	Glen Loth Road To Kildonan	Kildonan, Helmsdale, Highland	Traffic management to facilitate works on level crossing for cable and signalling system upgrade. Site times 08:00 - 17:00 each weekday.	Stop/Go Boards Traffic Control
KL552-PERTH/RWN/2021/030	2955570	Seven Day Notice (Follow-up)	28/07/2021	28/07/2021	Kirkton Road	Golspie, Highland	Road Closure to facilitate lining works Work Times 09:00hrs to 14:00hrs	Road Closure
KL536-CAFA-KYL-303/140-01	2963449	Seven Day Notice	30/07/2021	30/07/2021	Strathie Junction - Innes Street	Plockton, Highland	Carry out dimension and condition tactile inspection of road over rail bridge. Site times 10:00 - 15:00	Portable Traffic Lights (TTLS)
KL552-PERTH/RWN/2021/040	2967896	Error Correction	05/08/2021	05/08/2021	Dalchalm Road	Brora, Highland	Level Crossing White Lining Works / Yellow Box Marking / Minor Repairs, work times 09:00hrs to 14:00hrs	Stop/Go Boards Traffic Control
KL552-PERTH/RWN/2021/031	2958536	Three Month Notice	07/08/2021	08/08/2021	A836 A837 Junction - A839 Junction	Lairg, Highland	Road closure to facilitate removal and repair of level crossing units. Work Times 20:00 to 05:00	Road Closure

KL522-KILDONAN-LC-WK19-20	2992219	Seven Day Notice	09/08/2021	20/08/2021	Glen Loth Road To Kildonan	Kildonan, Helmsdale, Highland	Traffic management to facilitate works on level crossing for cable and signalling system upgrade. Site times 08:00 - 17:00 each weekday.	Stop/Go Boards Traffic Control
KL537-MRN-4803	2965009	Three Month Notice	14/08/2021	22/08/2021	Brown Street	Inverness, Highland	To allow alloy tower to be positioned on roadway to carry out repair works on underside of structure. Two Saturday nights only 14/08/2021 to 15/08/2021 and then 21/08/2021 to 22/08/2021 . Work Times 22:00 to 08:00	Road Closure
KL543-AMJV-LYNEBEG-TL-V1	2973258	Seven Day Notice	16/08/2021	29/08/2021	B9154 Daviot - Dalmagarry Via Moy	Daviot, Inverness	Enabling works (drainage/ reprofiling of c/way) for upcoming bridge replacement works.	Portable Traffic Lights (TTLS)
KL543-AMJV-LYNEBEG-RC-V2	2973270	Three Month Notice	30/08/2021	12/09/2021	B9154 Daviot - Dalmagarry Via Moy	Daviot, Inverness	Enabling works (drainage/ reprofiling of c/way) for upcoming bridge replacement works.	Road Closure
KL537-DALCROSS-ACCESS	2982115	Three Month Notice	13/09/2021	17/09/2021	Milton Of Breachlich Road	Gollanfield, Inverness	Road closure to facilitate placing of HIAB for the installation of lineside access stairs No excavation on the public road	Road Closure
KL543-AMJV-LYNEBEG-TL-V3	2973276	Seven Day Notice	13/09/2021	24/09/2021	B9154 Daviot - Dalmagarry Via Moy	Daviot, Inverness	Enabling works (drainage/ reprofiling of c/way) for upcoming bridge replacement works.	Portable Traffic Lights (TTLS)

KL537- DALCROSS- ACCESS-2	2982219	Three Month Notice	18/09/2021	22/09/2021	Morayston - Castle Stuart	Ardersier, Highland	Road closure to facilitate placing of HIAB for the installation of lineside access stairs No excavation on the public road	Road Closure
KL522- KILDONAN- LC-WK29	2992246	Three Month Notice	15/10/2021	18/10/2021	Glen Loth Road To Kildonan	Kildonan, Helmsdale, Highland	Works are for the full upgrade of level crossing traffic warning systems. Road closure required for entire duration of works, from 20:00 on Fri.15th until 08:30 on Mon. 18th.	Road Closure
KL533- UB302-082- RENEWAL	2933736	Three Month Notice	18/10/2021	14/11/2021	B817 Kildary Railway Overbridge - Wester Tarbat Junction	MILTON, KILDARY	Superstructure renewal	Road Closure
KL552- PERTH/RW N/2021/04 9	2980487	Three Month Notice	30/10/2021	31/10/2021	A835t Garve - Rogie Falls	Tarvie, Strathpeffer	Rails to be replaced through the level crossing which have been severely corroded due to winter gritting temporary traffic lights required Sat 30th Oct 19:30 until 22:00 full road closure required Sat 30th Oct at 22:00 until Sun 31st Oct at 08:00, temporary traffic lights required Sun 31st Oct	Road Closure
KL543- AMJV- LYNEBEG- REV1	2982214	Three Month Notice	08/11/2021	04/02/2022	B9154 Daviot - Dalmagarry Via Moy	Daviot, Inverness	Renewal of entire railway bridge structure, including enabling works, temporary realignment of road, renewal of structure, followed by reinstatement of original road alignment and demobilisation of sites. Traffic management will change from phase to phase as follows: 8th Nov - 21st Nov-TTL's, 22nd Nov - 5th Dec- Road Closure, 6th Dec- 23rd Dec- TTL's, 10th Jan -11th Jan- TTL's, 12th Jan - 19th Jan- Road Closure, 20th Jan - 4th Feb- TTL's	Road Closure

Maintaining Authority	Road	Address	Activity Reference	Local RI	Start Date	End Date	Category	Status	Description	Phase Created
Highland Council - Highland	A831 A82t Junction - Rychra	Drumadrochit, Highland	SW600-HHE/MAC/HHEE0116	2887851	07/04/2021	09/07/2021	Major	In Progress	Installation of new 225mm water main	07/12/2020 07:07
Highland Council - Highland	Drummond Circus	Inverness, Highland	SW515-CWA/CWA/5002318E	2422622	15/06/2021	16/07/2021	Major	In Progress	LAY/REPAIR MAIN (PIPE INSERTION)	05/03/2018 16:05
Highland Council - Highland	B869 A837 Junction Lochinv	Lochinver, Highland	SW515-MDD/MAC/0117A/B	2985783	28/06/2021	11/07/2021	Standard	Proposed	closure of lay-by to allow site compo	17/06/2021 11:17
Highland Council - Highland	Auchteraw Road	Auchteraw, Fort Augustus	SW501-ESD/ESD/403127E00	2871463	19/07/2021	26/07/2021	Standard	Proposed	Tie-in	03/11/2020 11:03
Highland Council - Highland	Drummond Crescent	Inverness, Highland	SW515-CWA/CWA/500218E	2422619	05/04/2021	06/08/2021	Major	In Progress	LAY/REPAIR MAIN (OPEN CUT) *TTLS	05/03/2018 16:05
Highland Council - Highland	B862 Knookie Road Junction	Fort Augustus, Highland	SW501-ESD/ESD/403127E00	2939388	23/07/2021	05/08/2021	Major	Proposed	Lay/Repair main (open cut)	22/03/2021 12:22
Highland Council - Highland	Muir Of Balnagowan - Fort	Ardersier, Highland	SW501-ESD/ESD/501290C00	2422323	09/07/2020	30/09/2021	Major	In Progress	Treatment Works -Other	30/03/2020 11:30
Highland Council - Highland	Swordale Road	Evanton, Highland	SW501-MDD/PMA/504633E	2862883	01/02/2021	01/10/2021	Major	In Progress	Planned works to lay new main due t	19/10/2020 07:19
Highland Council - Highland	Tower Road	Smithton, Inverness	SW600-HHE/GLL/HHEE0023	2678443	06/01/2020	16/11/2021	Major	In Progress	LAY NEW TRUNK MAINS	03/12/2019 07:03
Highland Council - Highland	Culloden Road	Cradlehall, Inverness	SW600-HHE/GLL/HHEE0024	2678448	25/01/2021	16/11/2021	Major	In Progress	LAY NEW TRUNK MAINS	18/06/2020 10:18
Highland Council - Highland	Barn Church Road	Culloden, Inverness	SW600-HHE/GLL/HHEE0020	2678405	06/01/2020	16/11/2021	Major	In Progress	LAY NEW TRUNK MAINS	21/11/2019 13:21
Highland Council - Highland	Smithton Industrial Estate	Smithton, Inverness	SW600-HHE/GLL/HHEE0009	2759057	18/02/2020	16/11/2021	Standard	In Progress	Road crossing to tie in with works on	07/02/2020 09:07
Highland Council - Highland	Burn Road	Inverness, Highland	SW515-CWA/WWW/507209	2969094	18/08/2021	31/08/2021	Major	Advance Plann	EXC TRIAL HOLES	17/05/2021 17:17
Highland Council - Highland	Harrow Hill	Wick, Highland	SW515-CWA/CWA/503336F	2715621	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 16:30
Highland Council - Highland	Kennedy Terrace	Wick, Highland	SW515-CWA/CWA/503336F	2715363	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 16:30
Highland Council - Highland	Albert Street	Wick, Highland	SW515-CWA/CWA/503336F	2715632	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 16:30
Highland Council - Highland	Rutherford Street	Wick, Highland	SW515-CWA/CWA/503336F	2715794	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 16:30
Highland Council - Highland	Oldwick Road	Wick, Highland	SW515-CWA/CWA/503336F	2715384	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 16:30
Highland Council - Highland	Cairndhuna Terrace	Wick, Highland	SW515-CWA/CWA/503336F	2715614	02/08/2021	10/09/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	30/10/2019 15:55
Highland Council - Highland	Old Main Road	Fort Augustus, Highland	SW501-ESD/ESD/403127E00	2939223	14/09/2021	20/09/2021	Major	Advance Plann	Tie-inn	22/03/2021 10:22
Highland Council - Highland	Glendoe Road	Fort Augustus, Highland	SW501-ESD/ESD/403127E00	2939370	14/09/2021	27/09/2021	Major	Advance Plann	Cross connection	22/03/2021 12:22
Highland Council - Highland	Glendoe Road	Fort Augustus, Highland	SW501-ESD/ESD/403127E00	2939378	14/09/2021	27/09/2021	Major	Advance Plann	Cross connection	22/03/2021 12:22
Highland Council - Highland	Station Road	Fort Augustus, Highland	SW501-ESD/ESD/403127E00	2939366	14/09/2021	27/09/2021	Major	Advance Plann	Cross connection	22/03/2021 12:22
Highland Council - Highland	Nairnside Road	Nairnside, Inverness	SW600-HHE/GLL/HHEE0021	2678409	05/07/2021	24/12/2021	Major	In Progress	LAY NEW TRUNK MAINS	18/06/2020 10:18
Highland Council - Highland	A834 Main Street	Strathpeffer, Highland	SW515-ABV/ABV/501590E0F	2842173	11/10/2021	22/10/2021	Major	Advance Plann	Exc & lay sewer	04/09/2020 08:04
Highland Council - Highland	Barrogill Street	Wick, Highland	SW515-CWA/503336/0016D	2716348	05/10/2021	29/10/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	31/10/2019 15:31
Highland Council - Highland	Leith Walk	Wick, Highland	SW515-CWA/503336/0016D	2754282	27/09/2021	29/10/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	29/01/2020 10:29
Highland Council - Highland	Macrae Street	Wick, Highland	SW515-CWA/503336/0016D	2716400	13/10/2021	05/11/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	31/10/2019 16:31
Highland Council - Highland	Wick Industrial Estate Road	Wick Airport Industrial	SW515-CWA/503336/0016D	2961527	24/09/2021	08/11/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	03/05/2020 10:03
Highland Council - Highland	Wick Industrial Estate Inter	Wick Airport Industrial	SW515-CWA/503336/0016D	2961463	24/09/2021	08/11/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	03/05/2020 10:03
Highland Council - Highland	Dunnett Avenue	Wick, Highland	SW515-CWA/503336/0016D	2754546	24/09/2021	08/11/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	29/01/2020 14:29
Highland Council - Highland	Henrietta Street	Wick, Highland	SW515-CWA/503336/0016D	2754270	24/09/2021	08/11/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	29/01/2020 10:29
Highland Council - Highland	Owen Place	Wick, Highland	SW515-CWA/503336/0016D	2754302	14/10/2021	12/11/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	29/01/2020 10:29
Highland Council - Highland	B862 Knookie Road Junction	Fort Augustus, Highland	SW515-ESD/ESD/0008A	2987563	22/09/2021	16/11/2021	Major	Advance Plann	Lay/Repair main (pipe insertion)	22/06/2021 07:22
Highland Council - Highland	North Murchison Street	Wick, Highland	SW515-CWA/503336/0016D	2716322	27/10/2021	26/11/2021	Major	Advance Plann	LAY / REPAIR MAIN (OPEN CUT)	31/10/2019 14:31
Highland Council - Highland	Glamis Road	Wick, Highland	SW515-CWA/503336/0016D	2753374	06/10/2021	26/11/2021	Major	Advance Plann	LAY / REPAIR MAIN / OPEN CUT	27/01/2020 15:27
Highland Council - Highland	Malcolm Street	WICK, HIGHLAND	SW700-CWA/503336/0016D	2753209	01/03/2021	10/05/2022	Major	Potential	LAY / REPAIR MAIN / OPEN CUT	27/01/2020 10:27
Highland Council - Highland	Lower Camster Access Road	Occumster, Lybster	SW515-CWA/CWA/503613F	2782683	02/08/2021	25/02/2022	Major	Advance Plann	LAY/REPAIR MAIN (OPEN CUT)	30/03/2020 16:30
Highland Council - Highland	Mid Clyth - Laid Road	Mid Clyth, Lybster	SW515-CWA/CWA/503613F	2782674	02/08/2021	25/02/2022	Major	Advance Plann	LAY/REPAIR MAIN (OPEN CUT)	30/03/2020 16:30
Highland Council - Highland	Torrevach - Newlands Road	Occumster, Lybster	SW515-CWA/CWA/503613F	2782671	02/08/2021	25/02/2022	Major	Advance Plann	LAY/REPAIR MAIN (OPEN CUT)	30/03/2020 16:30
Highland Council - Highland	Bornesketaig Road No 2	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874139	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	Camasmore Road	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874123	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	Totscore Roads	TOTESCORE, HIGHLAND	SW700-CWA/506241/0038E	2874277	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	B801 A838 Junction - Kinloc	RHICONICH, HIGHLAND	SW700-CWA/506618/0006F	2916460	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 13:09
Highland Council - Highland	A855 Kilmuir Primary School	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874214	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	A850 A863 Junction - Horne	KILMUIR, DUNVEGAN	SW700-CWA/506029/0040E	2874999	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 10:10
Highland Council - Highland	A855 Brogaig Road Junction	LINICRO, HIGHLAND	SW700-CWA/506241/0038E	2874231	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	A855 Brogaig Road Junction	LINICRO, HIGHLAND	SW700-CWA/506241/0038E	2874244	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	Ardoag	ROAG, DUNVEGAN	SW700-CWA/506029/0040E	2875838	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN	11/11/2020 11:11
Highland Council - Highland	Post Office Road	KINLOCHBERVIE, HIGHLAND	SW700-CWA/506618/0006F	2916383	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 12:09
Highland Council - Highland	Fairfield Cottage - Horneva	DUNVEGAN, HIGHLAND	SW700-CWA/506029/0040E	2875058	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 10:10
Highland Council - Highland	Oldshoremore Road	OLDSHOREMORE, RHIC	SW700-CWA/506618/0006F	2916409	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	08/02/2021 18:08
Highland Council - Highland	Osmigarry - Peingown - Her	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874293	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	Badcall Road	BADCALL, RHICONICH	SW700-CWA/506618/0006F	2916420	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 13:09
Highland Council - Highland	Oldshoremore - Cemetery	OLDSHOREMORE, RHIC	SW700-CWA/506618/0006F	2916050	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	08/02/2021 18:08
Highland Council - Highland	C1230 Roskgill - Greepe Tow	ROAG, DUNVEGAN	SW700-CWA/506029/0040E	2875315	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 13:10
Highland Council - Highland	Osmigarry - Peingown - Her	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874166	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	C1133 Oldshoremore Road	BLAIRMORE, RHICONIC	SW700-CWA/506618/0006F	2916047	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	08/02/2021 18:08
Highland Council - Highland	Bornesketaig Road No 1	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874133	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	Manse Road	KINLOCHBERVIE, HIGHLAND	SW700-CWA/506618/0006F	2916339	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 11:09
Highland Council - Highland	Road to Croft 102	ACHRESGILL, RHICONIC	SW700-CWA/506618/0006F	2916439	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 13:09
Highland Council - Highland	A855 Bornesketaig Road Jun	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874178	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	A855 Bornesketaig Road Jun	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874203	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	A863 B885 Junction - Horne	STRUAN, HIGHLAND	SW700-CWA/506029/0040E	2875130	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 11:10
Highland Council - Highland	Torvaig Road	PORTREE, HIGHLAND	SW700-CWA/506153/0037E	2874092	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 08:09
Highland Council - Highland	Old Inn Road	KINLOCHBERVIE, HIGHLAND	SW700-CWA/506618/0006F	2916409	01/06/2021	01/06/2022	Major	Potential	LAY REPAIR MAIN (OPEN CUT)	09/02/2021 12:09
Highland Council - Highland	A863 Horneval Road Junction	DUNVEGAN, HIGHLAND	SW700-CWA/506029/0040E	2875036	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 10:10
Highland Council - Highland	Droman Pier Road	RHICONICH, HIGHLAND	SW700-CWA/506618/0006F	2916039	01/06/2021	01/06/2022	Major	Potential	LAY AND REPAIR MAIN (OPEN CUT)	08/02/2021 17:08
Highland Council - Highland	C1231 Roskgill - Vatten Roa	WATTEN, DUNVEGAN	SW700-CWA/506029/0040E	2875292	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 13:10
Highland Council - Highland	A855 Bornesketaig Road Jun	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874154	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	Camasmore Road	KILMUIR, HIGHLAND	SW700-CWA/506241/0038E	2874193	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 09:09
Highland Council - Highland	C1230 Greepe Township Ro	ORBOST, DUNVEGAN	SW700-CWA/506029/0040E	2875610	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	11/11/2020 09:11
Highland Council - Highland	A855 Brogaig Road Junction	LINICRO, HIGHLAND	SW700-CWA/506241/0038E	2874261	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	09/11/2020 10:09
Highland Council - Highland	A863 B884 Junction - A850 J	DUNVEGAN, HIGHLAND	SW700-CWA/506029/0040E	2874960	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 09:10
Highland Council - Highland	A850 DUNVEGAN Castle - A86	DUNVEGAN, HIGHLAND	SW700-CWA/506029/0040E	2874883	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	10/11/2020 09:09
Highland Council - Highland	Greepe Township Road	ROAG, DUNVEGAN	SW700-CWA/506029/0040E	2875733	01/06/2021	01/06/2022	Major	Potential	LAY/REPAIR MAIN	11/11/2020 11:11
Highland Council - Highland	Roxburgh Road	WICK, HIGHLAND	SW							

